







**I-5 NB/Ebey Slough to SR 531 - Paving**

| Project Information  |                           |
|--|---------------------------|
| PIN: 100551F   | As of Date: July 2021     |
| Region: Northwest  | Regional Admin: M. Cotten |
| State Route: I-5   |                           |
| Current Status: Completed  | Legislative Districts: 38 |
| Project Description  |                           |
| This project will mill and fill 0.15 ft HMA on the northbound lanes of I-5, and will include some ramps within the project limits. |                           |
| Contractor: 009028 - CEMEX CONSTRUCTION MATERIALS PACIFIC, LLC - \$3,080,452.36 - 03/06/2017                                       |                           |

| Project Milestones            |               |              |             |
|-------------------------------|---------------|--------------|-------------|
| Milestone                     | Original Date | Current Date | Status      |
| Project Definition Complete   | Q1 2015       | Q1 2015      | On Schedule |
| Preliminary Engineering Start | Q4 2014       | Q4 2014      | On Schedule |
| Environmental Complete        |               |              |             |
| Right of Way Complete         |               |              |             |
| Contract Advertisement        | Q1 2017       | Q1 2017      | On Schedule |
| Operationally Complete        | Q3 2018       | Q3 2018      | On Schedule |

| Project Cost Summary (\$ in Thousands) |                     |                     |                       |
|--|---------------------|---------------------|-----------------------|
| Project Status                         | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
| Preliminary Engineering                | \$0                 | \$306               | \$306                 |
| Right of Way                           | \$0                 | \$0                 | \$0                   |
| Construction                           | \$0                 | \$3,780             | \$3,844               |
| Total                                  | \$0                 | \$4,086             | \$4,150               |

| Project Funding Summary - Current Approved Cost (\$ in Thousands) |        |     |                    |     |       |         |
|---|--------|-----|--------------------|-----|-------|---------|
| Project Phase   | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total   |
| Prelim Engineering  | \$0    | \$0 | \$306              | \$0 |       | \$306   |
| Right of Way  | \$0    | \$0 | \$0                | \$0 |       | \$0     |
| Construction  | \$0    | \$0 | \$3,844            | \$0 |       | \$3,844 |
| Total   | \$0    | \$0 | \$4,150            | \$0 |       | \$4,150 |



