

I-5/NB I-90 to SR 520 - Active Traffic Management
Project Information

PIN: 100521W As of Date: September 2021
 Region: Northwest Regional Admin: M. Cotten
 State Route: I-5
 Current Status: Construction Legislative Districts: 37, 43

Project Description
 NB I-5 between I-90 & SR 520 experiences severe congestion. Installing metering on the Cherry St to NB I-5 ramp and the NB I-5 collector-distributor ramp, and extending the Active Traffic Management System on NB I-5 to SR 520 will improve mobility along the corridor.

 Contractor: 009622 - MIDMOUNTAIN CONTRACTORS INC. - \$8,965,870.02 - 01/21/2021

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2013	Q2 2013	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2013	On Schedule
Environmental Complete	Q4 2014	Q4 2014	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2022	Q3 2022	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,885	\$1,885
Right of Way	\$0	\$0	\$0
Construction	\$0	\$11,338	\$11,338
Total	\$0	\$13,223	\$13,223

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,885	\$0		\$1,885
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$11,338	\$0		\$11,338
Total	\$0	\$0	\$13,223	\$0		\$13,223

I-5/NB Seneca St to Olive Way - Mobility Improvements
Project Information

PIN: 100521X
 Region: Northwest
 State Route: I-5
 Current Status: Construction
 Project Description
 NB I-5 between Seneca St & Olive Way experiences severe congestion. Providing an additional NB lane between Seneca St and the Olive Way off ramp will improve mobility along the corridor.
 Contractor: 009622 - MIDMOUNTAIN CONTRACTORS INC. - \$6,788,645.73 - 01/21/2021

As of Date: September 2021
 Regional Admin: M. Cotten
 Legislative Districts: 37, 43

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2013	Q2 2013	On Schedule
Preliminary Engineering Start	Q3 2013	Q3 2013	On Schedule
Environmental Complete	Q4 2014	Q4 2014	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q3 2022	Q3 2022	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,639	\$1,639
Right of Way	\$0	\$0	\$0
Construction	\$0	\$8,987	\$8,987
Total	\$0	\$10,625	\$10,625

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,639	\$0		\$1,639
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,987	\$0		\$8,987
Total	\$0	\$0	\$10,625	\$0		\$10,625