

## SR 92/Little Pilchuck Creek - Fish Passage

### Project Information

PIN: 109202K  
 Region: Northwest  
 State Route: SR 92  
 Current Status: Completed

As of Date: April 2024  
 Regional Admin: B. Nielsen  
 Legislative Districts: 44

**Project Description**  
 Remove the existing fish passage barrier and replace it with a fish passable structure.

Contractor: 009186 - GRAHAM CONTRACTING, LTD. - \$4,416,999 - 02/05/2018

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete	Q4 2017	Q4 2017	On Schedule
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q3 2018	Q3 2018	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$959	\$959
Right of Way	\$0	\$68	\$68
Construction	\$0	\$5,931	\$5,944
<b>Total</b>	<b>\$0</b>	<b>\$6,958</b>	<b>\$6,971</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$959		\$959
Right of Way	\$0	\$0	\$0	\$68		\$68
Construction	\$0	\$0	\$0	\$5,944		\$5,944
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$6,971</b>		<b>\$6,971</b>

Project Web Site: