

SR 96/I-5 Interchange Vic to Seattle Hill Rd Intersection - Paving

Project Information	
PIN: 109601B	As of Date: August 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 96	
Current Status: Completed	Legislative Districts: 44
Project Description	
Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement.	
Contractor: 009198 - CADMAN MATERIALS, INC. - \$4,663,532.92 - 03/12/2018	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q3 2019	Q2 2019	Early

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$406	\$403
Right of Way	\$0	\$0	\$0
Construction	\$0	\$6,274	\$6,271
Total	\$0	\$6,680	\$6,675

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$403	\$0		\$403
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,271	\$0		\$6,271
Total	\$0	\$0	\$6,675	\$0		\$6,675

SR 96/I-5 Interchange Vic to Seattle Hill Rd I/S - ADA Compliance

Project Information

PIN: 109601C
 Region: Northwest
 State Route: SR 96
 Current Status: Completed

As of Date: August 2020
 Regional Admin: M. Cotten
 Legislative Districts: 44

Project Description
 This project will evaluate and improve pedestrian safety by upgrading ADA sidewalk ramps within the project limits

Contractor: 009198 - CADMAN MATERIALS, INC. - \$972,690.89 - 03/12/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q3 2019	Q4 2018	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$182	\$170
Right of Way	\$0	\$35	\$33
Construction	\$0	\$1,132	\$1,129
Total	\$0	\$1,349	\$1,331

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$170	\$0		\$170
Right of Way	\$0	\$0	\$33	\$0		\$33
Construction	\$0	\$0	\$1,129	\$0		\$1,129
Total	\$0	\$0	\$1,331	\$0		\$1,331

SR 96/Seattle Hill Rd Intersection Vic to SR 9 Vic - Paving
Project Information

PIN: 109641B As of Date: August 2020
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 96
 Current Status: Completed Legislative Districts: 44

Project Description
 The project will mill and fill SR 96 with HMA between MP 3.35 to 4.81, and apply Bituminous Surface Treatment (BST) between MP 4.84 to 6.69.

 Contractor: 009198 - CADMAN MATERIALS, INC. - \$1,207,896.35 - 03/12/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2015	Q3 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q3 2019	Q4 2018	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$141	\$114
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,519	\$1,153
Total	\$0	\$1,660	\$1,267

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$114	\$0		\$114
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,153	\$0		\$1,153
Total	\$0	\$0	\$1,267	\$0		\$1,267

SR 96/58th Ave SE - ADA Compliance
Project Information

PIN: 109641C
 Region: Northwest
 State Route: SR 96
 Current Status: Completed
 As of Date: August 2020
 Regional Admin: M. Cotten
 Legislative Districts: 44

Project Description
 This project will Evaluate existing pedestrian ramps as outlined in the WSDOT ADA/504 Transition Plan. Curb ramps impacted by resurfacing work will be retrofitted for compliance with ADA guidelines

Contractor: 009198 - CADMAN MATERIALS, INC. - \$69,016.38 - 03/12/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Operationally Complete	Q3 2019	Q4 2018	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$104	\$9
Right of Way	\$0	\$0	\$8
Construction	\$0	\$232	\$54
Total	\$0	\$336	\$71

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$9	\$0		\$9
Right of Way	\$0	\$0	\$8	\$0		\$8
Construction	\$0	\$0	\$54	\$0		\$54
Total	\$0	\$0	\$71	\$0		\$71