

SR 99/NB Duwamish River Bridge - Select Grid Deck Replacement
Project Information

PIN: 109926Y As of Date: July 2021
 Region: Northwest Regional Admin: M. Cotten
 State Route: SR 99
 Current Status: Completed Legislative Districts: 11

Project Description
 14 grid deck panels are not repairable, and must be covered with steel plates. Replacing these panels will provide a more solid driving surface with better skid resistance.

Contractor: 009510 -C. A. CAREY CORPORATION - \$897,273.00 - 01/16/2020

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule
Environmental Complete	Q1 2019	Q2 2019	Late
Right of Way Complete			
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q3 2020	Q2 2020	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$269	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,316	\$1,121
Total	\$0	\$1,585	\$1,257

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$136	\$0		\$136
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,121	\$0		\$1,121
Total	\$0	\$0	\$1,257	\$0		\$1,257