

**SR 202/Evans Creek & Patterson Creek - Fish Passage**

Project Information	
PIN: 120215A	As of Date: August 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 202	
Current Status: Construction	Legislative Districts: 45
Project Description	
Remove the existing fish passage barriers and replace them with fish passable structures.	
Contractor: 009269 - HAMILTON CONSTRUCTION CO. - \$7,686,813.47 - 04/03/2019	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q2 2018	Q2 2018	On Schedule
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Watch List Description
Reported December 2019: Design and construction of a structure that allows for natural regrade of the stream over time will increase the cost of the project. As of July 2020: Additional time was needed for the Design Builder contractor to fabricate and install additional walls to accommodate a shorter culvert length that allows for a natural regrade of the stream.

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,826	\$1,826
Right of Way	\$0	\$115	\$115
Construction	\$0	\$9,291	\$9,291
Total	\$0	\$11,232	\$11,232

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,826		\$1,826
Right of Way	\$0	\$0	\$0	\$115		\$115
Construction	\$0	\$0	\$8,821	\$470		\$9,291
Total	\$0	\$0	\$8,821	\$2,412		\$11,232

**SR 202/Two Tributaries to Patterson Creek - Fish Passage**
**Project Information**

PIN: 120215C As of Date: August 2020  
 Region: Northwest Regional Admin: M. Cotten  
 State Route: SR 202  
 Current Status: Construction Legislative Districts: 05

**Project Description**  
 Remove the existing fish passage barriers and replace them with fish passable structures.

Contractor: 009269 - HAMILTON CONSTRUCTION CO. - \$4,288,186.53 - 04/03/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2017	Q1 2017	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete	Q2 2018	Q2 2018	On Schedule
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$444	\$443
Right of Way	\$0	\$38	\$44
Construction	\$0	\$5,184	\$5,183
<b>Total</b>	<b>\$0</b>	<b>\$5,666</b>	<b>\$5,670</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$443		\$443
Right of Way	\$0	\$0	\$0	\$44		\$44
Construction	\$0	\$0	\$0	\$5,183		\$5,183
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$5,670</b>		<b>\$5,670</b>