

SR 202/Snoqualmie Falls Park to Boalch Ave NW Vic - Paving

Project Information	
PIN: 120290A	As of Date: September 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 202	
Current Status: Construction	Legislative Districts: 05
Project Description	
This project will grind and overlay SR 202 from MP 25.76 to MP 29.29 with an estimated depth 0.15' HMA.	
Contractor: 009650 - Lakeside Industries, Inc. - \$1,538,687.52 - 03/01/2021	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$473	\$447
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,134	\$2,359
Total	\$0	\$2,607	\$2,806

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$447	\$0		\$447
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,359	\$0		\$2,359
Total	\$0	\$0	\$2,806	\$0		\$2,806