

SR 520/148th Ave NE Interchange - Overlake Access Ramp

Project Information	
PIN: 152032K	As of Date: July 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 520	
Current Status: Construction	Legislative Districts: 48
Project Description	
Improves eastbound off-ramp operations and safety by constructing a grade-separated through movement at this interchange ramp terminal for the eastbound off-ramp.	
Contractor: 009670 - GRANITE CONSTRUCTION COMPANY - \$27,996,993.78 - 06/01/2021	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q4 2013	Q4 2013	On Schedule
Right of Way Complete	Q1 2021	Q1 2021	On Schedule
Contract Advertisement	Q1 2021	Q1 2021	On Schedule
Operationally Complete	Q4 2022	Q4 2022	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$7,275	\$6,800
Right of Way	\$0	\$23,125	\$23,600
Construction	\$0	\$38,004	\$38,004
Total	\$0	\$68,404	\$68,404

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$6,800		\$6,800
Right of Way	\$0	\$0	\$0	\$23,600		\$23,600
Construction	\$0	\$0	\$404	\$37,600		\$38,004
Total	\$0	\$0	\$404	\$68,000		\$68,404