

SR 530/Trafton Creek - Fish Passage

Project Information	
PIN: 153026A	As of Date: August 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 530	
Current Status: Completed	Legislative Districts: 10
Project Description	
Remove the existing fish passage barrier and replace it with a fish passable structure.	
Contractor: 009143 - KIEWIT INFRASTRUCTURE WEST CO. - \$10,449,700.74 - 05/30/2018	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2013	Q3 2013	On Schedule
Preliminary Engineering Start	Q4 2013	Q4 2013	On Schedule
Environmental Complete	Q1 2019	Q1 2019	On Schedule
Right of Way Complete	Q4 2017	Q4 2017	On Schedule
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$658	\$655
Right of Way	\$0	\$94	\$79
Construction	\$0	\$15,432	\$15,430
Total	\$0	\$16,184	\$16,164

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$655	\$0		\$655
Right of Way	\$0	\$0	\$0	\$79		\$79
Construction	\$0	\$0	\$4,022	\$11,408		\$15,430
Total	\$0	\$0	\$4,677	\$11,488		\$16,164

Project Web Site: <https://www.wsdot.wa.gov/projects/sr530/trafton-creek-and-schoolyard-creek/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/sites/default/files/2013/07/31/9143-Change-Order-4-Redacted.pdf>

SR 530/Schoolyard Creek - Fish Passage

Project Information	
PIN: 153026B	As of Date: August 2020
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 530	
Current Status: Completed	Legislative Districts: 10
Project Description	
Remove the existing fish passage barrier and replace it with a fish passable structure.	
Contractor: 009143 - KIEWIT INFRASTRUCTURE WEST CO. - \$2,123,071.26 - 05/30/2018	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q2 2017	Early
Preliminary Engineering Start	Q4 2013	Q3 2017	Late
Environmental Complete	Q1 2019	Q3 2017	Early
Right of Way Complete	Q4 2017	Q4 2018	Late
Contract Advertisement	Q1 2018	Q4 2017	Early
Operationally Complete	Q3 2019	Q3 2019	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$688	\$593
Right of Way	\$0	\$64	\$71
Construction	\$0	\$3,080	\$2,810
Total	\$0	\$3,832	\$3,474

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$593		\$593
Right of Way	\$0	\$0	\$0	\$71		\$71
Construction	\$0	\$0	\$0	\$2,810		\$2,810
Total	\$0	\$0	\$0	\$3,474		\$3,474

Project Web Site: <https://www.wsdot.wa.gov/projects/sr530/trafton-creek-and-schoolyard-creek/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/sites/default/files/2013/07/31/9143-Change-Order-4-Redacted.pdf>