

SR 3/Freight Corridor - New Alignment
Project Information

PIN: 300344E	As of Date: September 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 3	
Current Status: Pre-Construction	Legislative Districts: 35

Project Description

A new alignment is needed around the town of Belfair to relieve traffic congestion. This project represents the remaining funding needs for preliminary engineering, purchasing right-of-way and constructing the bypass. When complete, this project will relieve congestion and improve the flow of traffic.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2019	Q3 2019	On Schedule
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete			
Right of Way Complete	Q2 2022	Q2 2022	On Schedule
Contract Advertisement	Q2 2022	Q2 2022	On Schedule
Operationally Complete	Q4 2024	Q4 2024	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$4,346	\$4,340
Right of Way	\$0	\$13,959	\$13,959
Construction	\$0	\$48,611	\$48,611
Total	\$0	\$66,915	\$66,910

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$4,340		\$4,340
Right of Way	\$0	\$0	\$0	\$13,959		\$13,959
Construction	\$0	\$0	\$0	\$48,611		\$48,611
Total	\$0	\$0	\$0	\$66,910		\$66,910