

**SR 3/Chico Creek - Remove Fish Barrier**
**Project Information**

PIN: 300394A	As of Date: April 2024
Region: Olympic	Regional Admin: S. Roark
State Route: SR 3	
Current Status: Completed	Legislative Districts: 35

**Project Description**

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009475 - GUY F. ATKINSON CONSTRUCTION, LLC. - \$38,794,340.97 - 06/01/2020

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2018	Q1 2018	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q3 2021	Q3 2021	On Schedule
Right of Way Complete	Q1 2022	Q4 2022	Late
Contract Advertisement	Q4 2019	Q3 2019	Early
Operationally Complete	Q4 2023	Q4 2023	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,420	\$2,420
Right of Way	\$0	\$284	\$21
Construction	\$0	\$48,357	\$46,039
<b>Total</b>	<b>\$0</b>	<b>\$51,060</b>	<b>\$48,480</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,300	\$120		\$2,420
Right of Way	\$0	\$0	\$21	\$0		\$21
Construction	\$0	\$0	\$28,734	\$17,305		\$46,039
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$31,056</b>	<b>\$17,425</b>		<b>\$48,480</b>

**SR 3/Chico Way Bridge Vic - Remove Fish Barriers**
**Project Information**

PIN: 300398K	As of Date: April 2024
Region: Olympic	Regional Admin: S. Roark
State Route: SR 3	
Current Status: Completed	Legislative Districts: 35

**Project Description**

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009475 - GUY F. ATKINSON CONSTRUCTION, LLC. - \$4,401,554.03 - 06/01/2020

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q2 2018	Q2 2018	On Schedule
Environmental Complete	Q3 2021	Q3 2021	On Schedule
Right of Way Complete	Q1 2022		
Contract Advertisement	Q4 2019	Q3 2019	Early
Operationally Complete	Q4 2023	Q4 2023	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$404	\$404
Right of Way	\$0	\$22	\$0
Construction	\$0	\$5,661	\$7,978
<b>Total</b>	<b>\$0</b>	<b>\$6,087</b>	<b>\$8,382</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$395	\$9		\$404
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,244	\$1,734		\$7,978
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$6,639</b>	<b>\$1,744</b>		<b>\$8,382</b>