

## SR 3/Chico Creek - Remove Fish Barrier

PIN: 300394A As of Date: April 2024
Region: Olympic Regional Admin: S. Roark

State Route: SR 3 Current Status: Completed

Legislative Districts: 35

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009475 - GUY F. ATKINSON CONSTRUCTION, LLC. - \$38,794,340.97 -

06/01/2020

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q1 2018	Q1 2018	On Schedule		
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule		
Environmental Complete	Q3 2021	Q3 2021	On Schedule		
Right of Way Complete	Q1 2022	Q4 2022	Late		
Contract Advertisement	Q4 2019	Q3 2019	Early		
Operationally Complete	Q4 2023	Q4 2023	On Schedule		

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$2,420	\$2,420		
Right of Way	\$0	\$284	\$21		
Construction	\$0	\$48,357	\$46,039		
Total	\$0	\$51,060	\$48,480		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,300	\$120		\$2,420
Right of Way	\$0	\$0	\$21	\$0		\$21
Construction	\$0	\$0	\$28,734	\$17,305		\$46,039
Total	\$0	\$0	\$31,056	\$17,425		\$48,480

 $Project\ Web\ Site:\ https://wsdot.wa.gov/construction-planning/search-projects/sr-3-chico-creek-remove-fish-barriers$ 



## SR 3/Chico Way Bridge Vic - Remove Fish Barriers

Project Information

PIN: 300398K As of Date: April 2024

Region: Olympic Regional Admin: S. Roark

State Route: SR 3 Current Status: Completed

Legislative Districts: 35

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009475 - GUY F. ATKINSON CONSTRUCTION, LLC. - \$4,401,554.03 -

06/01/2020

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q2 2018	Q2 2018	On Schedule			
Preliminary Engineering Start	Q2 2018	Q2 2018	On Schedule			
Environmental Complete	Q3 2021	Q3 2021	On Schedule			
Right of Way Complete	Q1 2022					
Contract Advertisement	Q4 2019	Q3 2019	Early			
Operationally Complete	Q4 2023	Q4 2023	On Schedule			

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$404	\$404		
Right of Way	\$0	\$22	\$0		
Construction	\$0	\$5,661	\$7,978		
Total	\$0	\$6,087	\$8,382		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$395	\$9		\$404
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$6,244	\$1,734		\$7,978
Total	\$0	\$0	\$6,639	\$1,744		\$8,382

 $Project\ Web\ Site:\ https://wsdot.wa.gov/construction-planning/search-projects/sr-3-chico-creek-remove-fish-barriers$