

US 101/Fisher Creek - Remove Fish Barrier

Project Information

PIN: 310155G As of Date: August 2020
 Region: Olympic Regional Admin: J. Wynands
 State Route: US 101
 Current Status: Construction Legislative Districts: 24

Project Description
 The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009398 - QUIGG BROS., INC. - \$3,151,819.50 - 04/25/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete	Q1 2018	Q1 2018	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$745	\$743
Right of Way	\$0	\$12	\$11
Construction	\$0	\$4,331	\$4,329
Total	\$0	\$5,088	\$5,082

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$743	\$0		\$743
Right of Way	\$0	\$0	\$11	\$0		\$11
Construction	\$0	\$0	\$4,242	\$86		\$4,329
Total	\$0	\$0	\$4,996	\$86		\$5,082

Project Web Site: <https://www.wsdot.wa.gov/projects/us101/west-jefferson-county/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9398-CO-2-Redacted.pdf>

US 101/Steamboat Creek - Remove Fish Barrier

Project Information

PIN: 310198D As of Date: August 2020
 Region: Olympic Regional Admin: J. Wynands
 State Route: US 101
 Current Status: Construction Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009398 - QUIGG BROS., INC. - \$6,967,849.81 - 04/25/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,290	\$1,289
Right of Way	\$0	\$0	\$0
Construction	\$0	\$9,614	\$9,614
Total	\$0	\$10,904	\$10,903

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,289	\$0		\$1,289
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$9,614		\$9,614
Total	\$0	\$0	\$1,289	\$9,614		\$10,903

Project Web Site: <https://www.wsdot.wa.gov/projects/us101/west-jefferson-county/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9398-CO-2-Redacted.pdf>

US 101/Harlow Creek - Remove Fish Barrier
Project Information

PIN: 310199J	As of Date: August 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009398 - QUIGG BROS., INC. - \$5,423,328.69 - 04/25/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete	Q1 2019	Q1 2019	On Schedule
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2021	Q4 2020	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,341	\$1,338
Right of Way	\$0	\$45	\$44
Construction	\$0	\$7,583	\$7,581
Total	\$0	\$8,969	\$8,963

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,338	\$0		\$1,338
Right of Way	\$0	\$0	\$44	\$0		\$44
Construction	\$0	\$0	\$0	\$7,581		\$7,581
Total	\$0	\$0	\$1,382	\$7,581		\$8,963

Project Web Site: <https://www.wsdot.wa.gov/projects/us101/west-jefferson-county/home>

Change Orders Web Site: <https://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/9398-CO-2-Redacted.pdf>