

SR 104/Hood Canal Bridge - Centerlock Rehabilitation
Project Information

| | |
|------------------------------|-------------------------------|
| PIN: 310448H | As of Date: September 2021 |
| Region: Olympic | Regional Admin: J. Wynands |
| State Route: SR 104 | |
| Current Status: Construction | Legislative Districts: 23, 24 |

Project Description

The hydraulic system located inside the west half draw pontoons which operate the longitudinal locks are in need of replacement and are near the end of their useful service life. This project will replace the longitudinal locks, centering guide receiver shock absorber and the centering guide connection to the pontoon, maintaining the functionality of the bridge and minimizing the impact to motorist and marine traffic.

Contractor: 009642 - Massana Construction, Inc. - \$1,943,503.00 - 03/01/2021

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q1 2020 | Q1 2020 | On Schedule |
| Preliminary Engineering Start | Q4 2019 | Q4 2019 | On Schedule |
| Environmental Complete | Q2 2020 | Q2 2020 | On Schedule |
| Right of Way Complete | | | |
| Contract Advertisement | Q1 2021 | Q1 2021 | On Schedule |
| Operationally Complete | Q3 2022 | Q3 2022 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$358 | \$358 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$2,630 | \$2,630 |
| Total | \$0 | \$2,988 | \$2,988 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|------------|------------|--------------------|----------------|-------|----------------|
| Prelim Engineering | \$0 | \$0 | \$0 | \$358 | | \$358 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$0 | \$2,630 | | \$2,630 |
| Total | \$0 | \$0 | \$0 | \$2,988 | | \$2,988 |