

**SR 107/Chehalis River Bridge - Structural Rehabilitation**
**Project Information**

PIN: 310702B	As of Date: August 2020
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 107	
Current Status: Completed	Legislative Districts: 19

**Project Description**

The timber structure portion of the bridge has deteriorated and needs replacement. The bridge railing is outdated and needs replacement. The steel through truss vertical clearance is below the minimum 16'-6" requirement. This project will replace the timber structure which is on the south approach, replace all of the bridge railing, and remove and replace the existing portal beams to raise the vertical clearance to the 16'-6" requirement which will extend the service life of the bridge.

Contractor: 009360 - ROGNLIN'S, INC. - \$ 16,922,972.64 - 02/01/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2016	Q1 2016	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2020	Q3 2020	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,114	\$1,112
Right of Way	\$0	\$0	\$0
Construction	\$0	\$20,641	\$20,640
Total	\$0	\$21,755	\$21,752

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,112		\$1,112
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$20,640		\$20,640
Total	\$0	\$0	\$0	\$21,752		\$21,752

**SR 107/Chehalis River Bridge - Bridge Painting**
**Project Information**

PIN: 310705B As of Date: August 2020

Region: Olympic Regional Admin: J. Wynands

State Route: SR 107

Current Status: Completed Legislative Districts: 19

**Project Description**

The steel components of this structure require cleaning and painting to delay deterioration. By painting this structure, the service life of the bridge will be extended.

Contractor: 009360 - ROGNLIN'S, INC. - \$ 2,607,480.76 - 02/01/2019

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q1 2017	Q1 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2020	Q3 2020	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$237	\$235
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,178	\$3,177
Total	\$0	\$3,415	\$3,412

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$235		\$235
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$3,177		\$3,177
Total	\$0	\$0	\$0	\$3,412		\$3,412