

SR 116/Kilisut Harbor - Remove Fish Barrier

Project Information

PIN: 311605A

As of Date: February 2024

Region: Olympic

Regional Admin: S. Roark

State Route: SR 116

Current Status: Completed

Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009447 - CASCADE BRIDGE, LLC - \$9,087,681.00 - 06/19/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule
Environmental Complete	Q3 2017	Q3 2017	On Schedule
Right of Way Complete	Q2 2019	Q2 2019	On Schedule
Contract Advertisement	Q2 2019	Q2 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$231	\$231
Right of Way	\$0	\$316	\$316
Construction	\$0	\$12,092	\$11,300
Total	\$0	\$12,640	\$11,847

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$231	\$0		\$231
Right of Way	\$0	\$0	\$316	\$0		\$316
Construction	\$0	\$0	\$10,950	\$350		\$11,300
Total	\$0	\$0	\$11,498	\$350		\$11,847

Project Web Site: