

SR 161/SR 7 to N of Trek Drive E - Chip Seal
Project Information

| | |
|------------------------------|----------------------------|
| PIN: 316102C | As of Date: June 2021 |
| Region: Olympic | Regional Admin: J. Wynands |
| State Route: SR 161 | |
| Current Status: Construction | Legislative Districts: 02 |

Project Description

Pavement condition rating is projected to drop below the adopted standard. By applying Bituminous Surface Treatment, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 009653 - DOOLITTLE CONSTRUCTION, LLC - \$450,324.65 - 03/19/2021

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q1 2018 | Q1 2018 | On Schedule |
| Preliminary Engineering Start | Q1 2019 | Q1 2019 | On Schedule |
| Environmental Complete | Q4 2020 | Q4 2020 | On Schedule |
| Right of Way Complete | Q4 2020 | | |
| Contract Advertisement | Q1 2021 | Q1 2021 | On Schedule |
| Operationally Complete | Q3 2021 | Q3 2021 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$192 | \$271 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$811 | \$581 |
| Total | \$0 | \$1,003 | \$852 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|------------|------------|--------------------|------------|-------|--------------|
| Prelim Engineering | \$0 | \$0 | \$271 | \$0 | | \$271 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$581 | \$0 | | \$581 |
| Total | \$0 | \$0 | \$852 | \$0 | | \$852 |