

## SR 4/0.4 Miles W of Bjornsgard Rd - Emergency Slope Stabilization

### Project Information

PIN: 400420S As of Date: September 2020  
 Region: Southwest Regional Admin: C. Francis  
 State Route: SR 4  
 Current Status: Completed Legislative Districts: 19

### Project Description

Mitigate the area to reduce the likelihood of loose or unstable rocks from reaching the highway and to restore the area previously impacted by a landslide.

Contractor: 009582 - GRANITE CONSTRUCTION COMPANY - \$911,885.00 - 08/20/2020

### Project Milestones

| Milestone                     | Original Date | Current Date | Status      |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete   |               |              |             |
| Preliminary Engineering Start |               |              |             |
| Environmental Complete        |               |              |             |
| Right of Way Complete         |               |              |             |
| Contract Advertisement        | Q1 2020       | Q1 2020      | On Schedule |
| Operationally Complete        | Q4 2020       | Q4 2020      | On Schedule |

### Project Cost Summary (\$ in Thousands)

| Project Status          | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0                 | \$100               | \$100                 |
| Right of Way            | \$0                 | \$0                 | \$0                   |
| Construction            | \$0                 | \$3,189             | \$3,189               |
| Total                   | \$0                 | \$3,289             | \$3,289               |

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase      | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total   |
|--------------------|--------|-----|--------------------|-----|-------|---------|
| Prelim Engineering | \$0    | \$0 | \$100              | \$0 |       | \$100   |
| Right of Way       | \$0    | \$0 | \$0                | \$0 |       | \$0     |
| Construction       | \$0    | \$0 | \$3,189            | \$0 |       | \$3,189 |
| Total              | \$0    | \$0 | \$3,289            | \$0 |       | \$3,289 |