

### I-5/SB E Fork Lewis River to N Fork Lewis River - Concrete Pavm't Rehab

#### Project Information

PIN: 400517P  
 Region: Southwest  
 State Route: I-5  
 Current Status: Completed  
 As of Date: April 2024  
 Regional Admin: C. Francis  
 Legislative Districts: 18, 20

#### Project Description

This section of I-5 includes many concrete panels that are broken or cracked. This project will use the crack and seat rehabilitation method to crack the concrete panels into pieces and firmly seat the pieces into the roadway subgrade prior to overlaying with asphalt. The right shoulder will be removed, rebuilt, and surfaced with asphalt.

Contractor: 009686 – Granite Construction Company - \$5,716,126.50 - 05/17/2021

#### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q1 2019	Q1 2019	On Schedule
Environmental Complete	Q1 2021	Q1 2021	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2021	Q2 2021	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

#### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$670	\$684
Right of Way	\$0	\$0	\$0
Construction	\$0	\$7,229	\$6,845
<b>Total</b>	<b>\$0</b>	<b>\$7,899</b>	<b>\$7,530</b>

#### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$684	\$0		\$684
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$6,016	\$0	\$1	\$828		\$6,845
<b>Total</b>	<b>\$6,016</b>	<b>\$0</b>	<b>\$685</b>	<b>\$828</b>		<b>\$7,530</b>