

SR 401/2.3 Miles S of Bean Creek Bridge - Slope Stabilization
Project Information

PIN: 440123S	As of Date: March 2021
Region: Southwest	Regional Admin: C. Francis
State Route: SR 401	
Current Status: Pre-Construction	Legislative Districts: 19

Project Description

The pavement in this location has been settling and cracking for many years due to a slow moving landslide. Stabilize the slope to reduce the risk of future damage to the roadway and the risk of roadway closures.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2021	Q2 2021	On Schedule
Preliminary Engineering Start	Q1 2022	Q1 2021	Early
Environmental Complete	Q1 2023	Q1 2022	Early
Right of Way Complete	Q1 2024	Q3 2022	Early
Contract Advertisement	Q1 2024	Q2 2021	Early
Operationally Complete	Q4 2024	Q4 2021	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$344	\$338
Right of Way	\$0	\$76	\$70
Construction	\$0	\$2,144	\$2,028
Total	\$0	\$2,564	\$2,437

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$338	\$0		\$338
Right of Way	\$0	\$0	\$70	\$0		\$70
Construction	\$0	\$0	\$2,028	\$0		\$2,028
Total	\$0	\$0	\$2,437	\$0		\$2,437