

SR 506/Lacamas Creek Bridge Replacement

Project Information

PIN: 450607A As of Date: August 2020
 Region: Southwest Regional Admin: C. Francis
 State Route: SR 506
 Current Status: Construction Legislative Districts: 20

Project Description
 This project will replace the existing structurally deficient and functionally obsolete bridge with a new bridge.

 Contractor: 009419 - FARLINE BRIDGE, INC. - \$3,238,905.33 - 04/15/2019

Watch List Description

As of December 2019: This project has a cost increase due to unanticipated soil conditions that required a redesign of the bridge foundations.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2012	Q3 2012	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q2 2018	Q2 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2020	Q4 2020	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$905	\$903
Right of Way	\$0	\$89	\$86
Construction	\$0	\$5,704	\$5,237
Total	\$0	\$6,698	\$6,226

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$903	\$0		\$903
Right of Way	\$0	\$0	\$86	\$0		\$86
Construction	\$0	\$0	\$5,237	\$0		\$5,237
Total	\$0	\$0	\$6,226	\$0		\$6,226