

I-90/Yakima River Bridge W of Ellensburg WB - Deck Rehabilitation

Project Information	
---------------------	--

PIN: 509013L	As of Date: March 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Construction	Legislative Districts: 13

Project Description

The bridge deck on the Yakima River Bridge seven miles west of Ellensburg on westbound I-90 is showing signs of deterioration from normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009214 - GRAHAM CONTRACTING, LTD. - \$3,761,921.11 - 03/26/2018

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2015	Q2 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$374	\$372
Right of Way	\$0	\$0	\$0
Construction	\$0	\$5,988	\$5,986
Total	\$0	\$6,362	\$6,358

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$372	\$0		\$372
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,986	\$0		\$5,986
Total	\$0	\$0	\$6,358	\$0		\$6,358

I-90/Yakima River Bridge E of Cle Elum WB - Deck Rehabilitation
Project Information

PIN: 509013N As of Date: March 2021
 Region: South Central Regional Admin: T. Trepanier
 State Route: I-90
 Current Status: Construction Legislative Districts: 13

Project Description

The bridge deck on the Yakima River Bridge two miles east of Cle Elum on westbound I-90 is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity and extend the life of the bridge.

Contractor: 009214 - GRAHAM CONTRACTING, LTD. - \$3,594,367.17 - 03/26/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2013	Q4 2013	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$327	\$325
Right of Way	\$0	\$0	\$0
Construction	\$0	\$5,045	\$5,041
Total	\$0	\$5,372	\$5,366

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$325	\$0		\$325
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,041	\$0		\$5,041
Total	\$0	\$0	\$5,366	\$0		\$5,366

I-90/Yakima River Bridge W of Ellensburg EB - Deck Rehabilitation
Project Information

PIN: 5090130	As of Date: March 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Construction	Legislative Districts: 13

Project Description

The bridge deck on the Yakima River Bridge seven miles west of Ellensburg on eastbound I-90 is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q1 2016	Q1 2016	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$269	\$266
Right of Way	\$0	\$0	\$0
Construction	\$0	\$5,162	\$5,459
Total	\$0	\$5,431	\$5,725

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$266	\$0		\$266
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,459	\$0		\$5,459
Total	\$0	\$0	\$5,725	\$0		\$5,725

I-90/Yakima River Bridge E of Cle Elum EB - Deck Rehabilitation
Project Information

PIN: 509013P As of Date: March 2021
 Region: South Central Regional Admin: T. Trepanier
 State Route: I-90
 Current Status: Construction Legislative Districts: 13

Project Description

The bridge deck on the eastbound Yakima River Bridge on I-90 east of Cle Elum is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009214 - GRAHAM CONTRACTING, LTD. - \$2,964,496.40 - 03/26/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q1 2014	Q1 2014	On Schedule
Environmental Complete	Q2 2017	Q2 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$260	\$259
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,158	\$4,157
Total	\$0	\$4,418	\$4,416

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$259		\$259
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$4,157		\$4,157
Total	\$0	\$0	\$0	\$4,416		\$4,416