

SR 125/Plaza Way - Intersection Improvements

Project Information

PIN: 512502C As of Date: February 2024
 Region: South Central Regional Admin: T. Trepanier
 State Route: SR 125
 Current Status: Completed Legislative Districts: 16

Project Description

The intersection at SR 125 and Plaza Way experiences congestion due to heavy vehicle traffic. This project will construct a roundabout or other improvements to improve traffic flow and reduce the risk of collisions

Contractor: 009632 - MORENO & NELSON CONSTRUCTION - \$2,797,093.33 - 02/23/2021

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2017	Q2 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q2 2019	Q2 2019	On Schedule
Right of Way Complete	Q3 2020	Q3 2020	On Schedule
Contract Advertisement	Q4 2020	Q4 2020	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,433	\$1,262
Right of Way	\$0	\$168	\$168
Construction	\$0	\$3,595	\$3,595
Total	\$0	\$5,196	\$5,025

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,262		\$1,262
Right of Way	\$0	\$0	\$0	\$168		\$168
Construction	\$0	\$0	\$1,496	\$2,099		\$3,595
Total	\$0	\$0	\$1,496	\$3,529		\$5,025

Project Web Site: