

2019-21 ER Regionwide Basic Safety - Guardrail

Project Information

PIN: 600026C As of Date: February 2024
 Region: Eastern Regional Admin: M. Gribner
 State Route:
 Current Status: Completed Legislative Districts:
 Project Description
 Guardrail preservation, retrofit and replacement.
 Contractor: 009404 - DIRT AND AGGREGATE INTERCHANGE, INC. - \$710,284.84 - 03/29/19

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q1 2019	Q1 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$121	\$120
Right of Way	\$0	\$0	\$0
Construction	\$0	\$803	\$796
Total	\$0	\$924	\$917

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$120	\$0		\$120
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$796	\$0		\$796
Total	\$0	\$0	\$917	\$0		\$917

Project Web Site: