

I-90/US 2 Garden Springs to Broadway Ave - Ramp Meters
Project Information

PIN: 609047H As of Date: December 2020
 Region: Eastern Regional Admin: M. Gribner
 State Route: I-90
 Current Status: Construction Legislative Districts: 03, 04, 06

 Project Description
 Design and construct variable speed system for urban I-90 corridor in Spokane.

 Contractor: 009507 - NORTHEAST ELECTRIC, LLC - \$2,873,828.50 - 01/16/2020
 009311 - POWER CITY ELECTRIC, INC. - \$261,029.00 - 08/23/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q3 2019	Q3 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2019	Q4 2019	On Schedule
Operationally Complete	Q4 2020	Q1 2021	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$881	\$877
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,625	\$4,622
Total	\$0	\$5,506	\$5,499

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$877	\$0		\$877
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,622	\$0		\$4,622
Total	\$0	\$0	\$5,499	\$0		\$5,499