

Western Bridge Engineers Seminar
Reno, Nevada | *September 9, 2015*

Accelerated Bridge Construction of the West Humbug Creek Bridge



Jason Kelly, PE

*Construction Project Manager
OBEC Consulting Engineers*




Presentation Overview

- **Project Background**
- Alternatives
- Design
- Construction
- Lessons Learned

Project Background: Location and Usage

- ADT is 6,500, 11% trucks
- NHS Route
- Main route from Portland to Seaside with limited detour options
- 16 miles east of Seaside
- High seasonal variability in traffic and directional imbalance!



Project Background

- Project History
 - US26 at MP 16.28, built in 1934
 - 59-foot-long, three-span, timber bridge, supported on pedestals on sandstone



Project Background: Considerations for Replacement

- 2010 Sufficiency Rating: 53%
- Scour Critical Bridge
 - In July 2007, scour repairs were performed on the footing at bent 2 and became undermined almost immediately
- Timber Girders with reinforced concrete deck
- 24-foot roadway width
- RF = 1.2



Project Background: Project Team

- ODOT
 - Ken Kohl, PE (PM)
 - Craig Shike, PE
(Bridge Ops & Standards)
 - Tanarat Potisuk, PE
(Concrete Standards)
- OBEC Design Team
 - Bob Goodrich, PE (PM)
 - Andy Howe, PE (EOR)
- General Contractor
 - Oregon State Bridge
 - HP Civil (Sub)
 - Axis Crane (Sub)
- Precast Fabricators
 - Knife River (Deck Panels)
 - RB Johnson (Girders, Pile Caps, Impact Panels)

Project Background

- FHWA Innovative Bridge Research and Deployment (IBRD) Program. Grant awarded of \$400,000.
- Building off of the Burnt River Project & Salt Creek Viaduct V-E.




Presentation Overview

- Project Background
- **Alternatives**
- Design
- Construction
- Lessons Learned

Alternatives: Traditional Methods

- Detour/Diversion
- Closure
- Staging/ABC





Alternatives: ABC Methods

- Sliding
 - Not practical given R/W, wetlands, etc.
- SPMT's
 - Require extended (hours) full closure, requires access from below
- Prefabricated/Preassembly
 - Prefabricated concrete elements Post tensioned with closure pours
 - Burnt River Bridge



Alternatives: Staging + ABC



Presentation Overview

- Project Background
- Alternatives
- **Design**
- Construction
- Lessons Learned

Design: Foundation

- Prebored Piling
 - (7) HP 12x74 per bent
 - Installed with CFA
- Precast/PT Caps
 - (5) 1 3/8-inch threaded Rod



Design: Superstructure

- (7) 36-inch Deck Bulb-T
- Steel Plate Diaphragms



Design: Deck

- (18) Interior Panels
 - 8' x 23'
- (4) Exterior Panels
 - 2.5' x 23'
- Longitudinally Post Tensioned
 - (4) strands per tendon, 20 tendons
- 1-inch A307 Leveling rods
- Match Cast
- Class 6000 flowable concrete for build-up



Presentation Overview

- Project Background
- Alternatives
- Design
- **Construction**
- Lessons Learned

Construction



Construction: Schedule

- **Stage 1**
 - Constructed Roadway Widening
 - Installed 10 of 14 piling (*4 pile ahead of schedule*)
 - June 2nd-27th (*4 weeks, per contract*)
- **Stage 2 Phase 1 and 2**
 - Removed existing west-bound half of bridge & installed new west-bound half
 - July 27th-August 1st (*1 week ahead of schedule*)
- **Stage 3 Phase 1**
 - Completed remaining 4 piling
 - Excavated Swales
 - August 3rd-5th (*1.5 weeks ahead of schedule*)
- **Stage 3 Phase 2**
 - Remove remaining bridge
 - Installed east-bound half of bridge
 - August 10th-15th (*1.5 weeks ahead of schedule*)
- **10 additional days to complete, 8 days with flaggers**
 - Landscaping
 - Punch list
 - Rip Rap Removal per Permit
 - Swale Construction
 - Extra Work
- **Total of 43 days on-site**

Presentation Overview

- Project Background
- Alternatives
- Design
- Construction
- **Lessons Learned**

Lessons Learned

- Reduce CIP concrete whenever possible
 - Foundation closure pours
 - Beam pedestals (Contractor elected to eliminate)
 - Deck buildup, blockouts, and closure pour
 - Pile Blockouts (Contractor reduced with CMP sleeve)
- Specify a minimum number of concrete mix designs
 - Class 6000 Flowable for Deck
 - Class 3300 for Foundation
- Better to be too high than too low?



Lessons Learned

- PT Ducts for threaded rods
 - CMP vs PVC



Lessons Learned

- QA/QC of Precast Elements
 - Dimensional issues
 - Concrete Strength
 - Different precast suppliers
 - Finish
 - Width » Consider Impact Panel CP



Lessons Learned

- Consider closure pour for impact panels down center line consistent with bridge deck
 - Alleviate difficulty with splicing tie rods on the crown
 - Allow for adjustment in width to match bridge



- Misc. Items: Removal of leveling bolts, edge girder forms instead of foam

Lessons Learned

Traffic In Design

- Verify Traffic Count Data
 - 72°F = 6,000 ADT in summer
 - What does 100°F yield?
- Coordinate with other projects
 - Days vs. nights
 - Consecutive schedules
 - Consolidating traffic
- Advanced Warning Devices
 - PCMS
 - Regional VMS'

Traffic In Construction

- Learn Traffic Patterns
 - Peak Flows
- Flagger Education
 - Unbalanced Queues
- Coordination with adjacent projects
- Public Information
 - Press Releases

Summary

- Prefabricated/Preassembly ABC is a viable option
 - Closure Pours vs. PT & Match Cast
- Strive for tight tolerances on precast elements
- Be mindful of traffic data





Questions

