

I-5/SB S Spokane St to I-90 Vic - Deck Overlay & Expansion Joint

Project Information			
PIN: 100516H	As of Date: April 2021		
Region: Northwest	Regional Admin: M. Cotten		

State Route: I-5

Current Status: Construction Legislative Districts: 11, 37, 43

Project Description

The existing sliding plate expansion joints on Bridge 5/536W, 5/538S-W 5/539W, 5/539SCD, 5/538S-E on I-5 southbound need replacement. Bridge deck rehabilitation is to grind and place polyester concrete overlay.

Contractor: 009611 - C.A. CAREY CORPORATION - \$18,811,403.01 - 12/28/2020

Project Milestones					
Milestone	Original Date Current Date		Status		
Project Definition Complete	Q4 2017	Q4 2017	On Schedule		
Preliminary Engineering Start	Q4 2018	Q4 2018	On Schedule		
Environmental Complete	Q3 2020	Q2 2020	Early		
Right of Way Complete					
Contract Advertisement	Q4 2020	Q4 2020	On Schedule		
Operationally Complete	Q4 2021	Q4 2021	On Schedule		

Project Cost Summary (\$ in Thousands)						
Project Status	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$2,058	\$2,056			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$29,784	\$23,296			
Total	\$0	\$31,842	\$25,352			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,056	\$0		\$2,056
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$23,296	\$0		\$23,296
Total	\$0	\$0	\$25,352	\$0		\$25,352

Project Web Site: https://www.wsdot.wa.gov/projects/i5/spokane-street/home



I-90/WB I-5 Overcrossing, W-S Ramp - Expansion Joint Replacement

Project Information

PIN: 109004W As of Date: April 2021 Region: Northwest Regional Admin: M. Cotten State Route: I-90

Current Status: Construction Legislative Districts: 37

Project Description

Replace the expansion joints on the I-90 westbound structure which overcrosses mainline I-5 and on-ramps to southbound I-5. 90/10W-S

Contractor: 009611 - C.A. CAREY CORPORATION - \$75,768.99 - 12/28/2020

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q4 2017	Q1 2019	Late		
Preliminary Engineering Start	Q4 2018	Q1 2019	Late		
Environmental Complete	Q3 2020	Q2 2020	Early		
Right of Way Complete					
Contract Advertisement	Q4 2020	Q4 2020	On Schedule		
Operationally Complete	Q4 2021	Q4 2021	On Schedule		

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$35	\$33		
Right of Way	\$0	\$0	\$0		
Construction	\$0	\$366	\$364		
Total	\$0	\$401	\$397		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$33	\$0		\$33
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$364	\$0		\$364
Total	\$0	\$0	\$397	\$0		\$397

Project Web Site: https://www.wsdot.wa.gov/projects/i5/spokane-street/home