

## I-90/SR 18 I/C to Deep Creek - Interchange Improvements & Widening

Project Information		
PIN: 109070F	As of Date: July 2020	
Region: Northwest	Regional Admin: M. Cotten	

State Route: I-90

Current Status: Construction Legislative Districts: 05

## Project Description

The I-90/SR 18 interchange experiences severe congestion during AM/PM peak commute periods. This congestion impacts access to and from the City of Snoqualmie and contributes to delay in the transport of trucked goods to and from the ports of Tacoma and Seattle. Truck traffic circulating through the existing weigh station adds to the severity of the congestion at this interchange. Queues regularly extend to mainline I-90 during peak hours, increasing the risk of rear end collisions. By re-constructing the interchange, eliminating the weigh station, and widening SR 18, safety and mobility will be improved.

Contractor: 009476 - ROAD CONSTRUCTION NORTHWEST, INC. - \$646,162.00 - 09/10/2019

As of February 2020: This project has a potential cost increase or scope change. During design, additional fish passage structures were identified within the project limits that need to be addressed. Additionally, storm water retrofit requirements require larger detention ponds, additional right-of-way, and the construction of storm water vaults. The Project team continues to look for in-budget alternatives.

	Project Milestones							
	Milestone	Original Date Current Date		Status				
ĺ	Project Definition Complete	efinition Complete Q2 2017 Q2 2017		On Schedule				
	Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule				
	Environmental Complete	Q3 2020	Q3 2020	On Schedule				
ĺ	Right of Way Complete	Q3 2020	Q3 2020	On Schedule				
	Contract Advertisement	Q3 2020	Q3 2020	On Schedule				
ĺ	Operationally Complete	Q4 2023	Q4 2023	On Schedule				

Project Cost Summary (\$ in Thousands)								
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost					
Preliminary Engineering	\$0	\$10,001	\$10,125					
Right of Way	\$0	\$3,000	\$2,000					
Construction	\$0	\$137,524	\$116,472					
Total	\$0	\$150,526	\$128,598					

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$5,125	\$5,000		\$10,125			
Right of Way	\$0	\$0	\$2,000	\$0		\$2,000			
Construction	\$0	\$0	\$116,472	\$0		\$116,472			
Total	\$0	\$0	\$123,598	\$5,000		\$128,598			

Project Web Site: https://www.wsdot.wa.gov/projects/i90/sr18icimprove/default.htm