

SR 92/Little Pilchuck Creek - Fish Passage

Project Information PIN: 109202K As of Date: August 2020 Region: Northwest Regional Admin: M. Cotten State Route: SR 92

Legislative Districts: 44

Current Status: Completed

Project Description

Remove the existing fish passage barrier and replace it with a fish passable structure.

Contractor: 009186 - GRAHAM CONTRACTING, LTD. - \$4,416,999 - 02/05/2018

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q2 2015	Q2 2015	On Schedule				
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule				
Environmental Complete	Q2 2017	Q2 2017	On Schedule				
Right of Way Complete	Q4 2017	Q4 2017	On Schedule				
Contract Advertisement	Q4 2017	Q4 2017	On Schedule				
Operationally Complete	Q3 2018	Q3 2018	On Schedule				

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$959	\$959			
Right of Way	\$0	\$68	\$68			
Construction	\$0	\$5,931	\$5,930			
Total	\$0	\$6,958	\$6,957			

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$959		\$959			
Right of Way	\$0	\$0	\$0	\$68		\$68			
Construction	\$0	\$0	\$0	\$5,930		\$5,930			
Total	\$0	\$0	\$0	\$6,957		\$6,957			

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/sr92/littlepilchuckckrmvfishbarrier/default.htm$