

SR 509/S 192nd St Vic to Normandy Park Dr SW Vic - Paving

Project Information

PIN: 150915F As of Date: August 2020 Region: Northwest Regional Admin: M. Cotten State Route: SR 509

Current Status: Completed

Legislative Districts: 33

Project Description

This project will mill and fill SR 509 between MP 22.38 to 22.97 with 0.15' Hot Mix Asphalt (HMA). Minor safety work will be performed as needed.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$350,706.39 - 01/17/2019

	Project Milesto	nes	
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2016	Q4 2016	On Schedule
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$155	\$117			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$459	\$534			
Total	\$0	\$614	\$651			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$117	\$0		\$117
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$534	\$0		\$534
Total	\$0	\$0	\$651	\$0		\$651



SR 509/Criminal Justice College to SW 185th St - ADA Compliance

Project Information PIN: 150915G As of Date: August 2020 Region: Northwest Regional Admin: M. Cotten

State Route: SR 509 Current Status: Completed

Legislative Districts: 33

Project Description

This project will evaluate and update/alter curb ramps as necessary to meet ADA accessibility criteria per WSDOT Design Manual guidance.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$18,761.00 - 01/17/2019

	Project Milestones						
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q4 2016	Q4 2016	On Schedule				
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule				
Environmental Complete	Q3 2018	Q3 2018	On Schedule				
Right of Way Complete							
Contract Advertisement	Q4 2018	Q4 2018	On Schedule				
Operationally Complete	Q4 2019	Q4 2019	On Schedule				

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$13	\$16			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$25	\$102			
Total	\$0	\$37	\$117			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$16	\$0		\$16
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$102	\$0		\$102
Total	\$0	\$0	\$117	\$0		\$117



SR 518/SR 509 to SR 99 - Paving

PIN: 151801E As of Date: August 2020 Region: Northwest Regional Admin: M. Cotten

State Route: SR 518 Current Status: Completed

Legislative Districts: 33, 34

Project Description

Grind and overlay SR 518 Mainline EB from MP 0.00 to 2.59, WB from MP 0.00 to 1.50, and 509 LX 02560 from MP 0.00 to 0.02.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$3,218,628.84 - 01/17/2019

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2017	Q3 2017	On Schedule			
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule			
Environmental Complete	Q3 2018	Q3 2018	On Schedule			
Right of Way Complete						
Contract Advertisement	Q4 2018	Q4 2018	On Schedule			
Operationally Complete	Q3 2019	Q4 2019	Late			

Project Cost Summary (\$ in Thousands)						
Leg. Initial Current Leg. Current Approx Project Status Budget Budget Cost						
Preliminary Engineering	\$0	\$180	\$179			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$4,179	\$4,212			
Total	\$0	\$4,359	\$4,391			

Project Funding Summary - Current Approved Cost (\$ in Thousands)							
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total	
Prelim Engineering	\$0	\$0	\$179	\$0		\$179	
Right of Way	\$0	\$0	\$0	\$0		\$0	
Construction	\$0	\$0	\$4,212	\$0		\$4,212	
Total	\$0	\$0	\$4,391	\$0		\$4,391	



SR 518/Des Moines Way S to Airport Expressway Bridges - Deck Overlay

Project Information

PIN: 151801F As of Date: August 2020

Region: Northwest Regional Admin: M. Cotten

State Route: SR 518 Current Status: Completed

Legislative Districts: 33

Project Description

The asphalt bridge decks of Bridges 518/10, 518/14, and 518/14N-W are deteriorating and in need of repaving. Grinding and inlaying the bridge decks will preserve the pavement structure over these bridges.

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$656,070.18 - 01/17/2019

	Project Milestones					
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2017	Q3 2017	On Schedule			
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule			
Environmental Complete	Q3 2018	Q3 2018	On Schedule			
Right of Way Complete						
Contract Advertisement	Q4 2018	Q4 2018	On Schedule			
Operationally Complete	Q3 2019	Q4 2019	Late			

Project Cost Summary (\$ in Thousands)						
Leg. Initial Current Leg. Current Approv Project Status Budget Budget Cost						
Preliminary Engineering	\$0	\$116	\$115			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$861	\$859			
Total	\$0	\$977	\$973			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$115	\$0		\$115
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$859	\$0		\$859
Total	\$0	\$0	\$973	\$0		\$973



SR 518/42nd Ave S and I-5/I-405 Bridges - Seismic Retrofit

Project Information

PIN: 151801G As of Date: August 2020

Region: Northwest Regional Admin: M. Cotten

State Route: SR 518 Current Status: Completed

Legislative Districts: 11

Project Description

Provide seismic retrofit on two SR 518 bridges and one I-405 bridge located within Washington's Seismic Lifeline Route. NHS Bridges and 2017 priorities - 518/018N (priority #2), 518/018S (priority #3), and 405/001 (priority #11).

Contractor: 009357 - MASSANA CONSTRUCTION, INC. - \$4,785,839.79 - 01/17/2019

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q1 2018	Q1 2018	On Schedule				
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule				
Environmental Complete	Q3 2018	Q3 2018	On Schedule				
Right of Way Complete							
Contract Advertisement	Q4 2018	Q4 2018	On Schedule				
Operationally Complete	Q3 2019	Q2 2020	Late				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$450	\$449				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$6,265	\$6,263				
Total	\$0	\$6,715	\$6,711				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$449	\$0		\$449			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$6,263	\$0		\$6,263			
Total	\$0	\$0	\$6,711	\$0		\$6,711			