

I-5/Portland Ave to Port of Tacoma Rd - SB HOV

Project Information			
PIN: 300509S	As of Date: July 2020		
Region: Olympic	Regional Admin: J. Wynands		

State Route: I-5

Current Status: Construction Legislative Districts: 25, 27

Project Description

This section of I-5 is experiencing congestion during peak hours and is part of the Pierce County Core HOV program. This project replaces the existing southbound bridges over the Puyallup River and completes the I-5/SR 167 interchange reconstruction and builds a southbound HOV lane from Portland Ave to Port of Tacoma Rd I/C. When complete, congestion will be reduced and motorist safety enhanced.

Contractor: 009157 - GUY F. ATKINSON CONSTRUCTION, LLC - \$159,875,295 - 07/23/2018

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q3 2012	Q3 2012	On Schedule				
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule				
Environmental Complete	Q1 2010	Q1 2010	On Schedule				
Right of Way Complete							
Contract Advertisement	Q1 2018	Q1 2018	On Schedule				
Operationally Complete	Q4 2023	Q4 2023	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$9,485	\$9,367				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$209,731	\$315,474				
Total	\$0	\$219,216	\$324,841				

Project Funding Summary - Current Approved Cost (\$ in Thousands)								
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total		
Prelim Engineering	\$0	\$9,367	\$0	\$0		\$9,367		
Right of Way	\$0	\$0	\$0	\$0		\$0		
Construction	\$18,918	\$296,556	\$0	\$0		\$315,474		
Total	\$18,918	\$305,923	\$0	\$0		\$324,841		

 $Project\ Web\ Site: https://www.wsdot.wa.gov/projects/i5/portlandtoportsb/default.htm$