

SR 302/E of Elgin Clifton Rd to SR 16 - Paving

Project Information As of Date: July 2020 Regional Admin: J. Wynands

Region: Olympic State Route: SR 302 Current Status: Construction

PIN: 330201B

Legislative Districts: 26

Project Description

Pavement condition rating is projected to drop below the adopted standard. By inlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 009446 - GRANITE CONSTRUCTION COMPANY - \$1,860,431.26 - 06/19/2019

	Project Milestones					
	Milestone	Original Date	Current Date	Status		
	Project Definition Complete	Q3 2017	Q3 2017	On Schedule		
	Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule		
Ī	Environmental Complete	Q3 2018	Q3 2018	On Schedule		
Ī	Right of Way Complete					
Ī	Contract Advertisement	Q2 2019	Q2 2019	On Schedule		
Ī	Operationally Complete	Q4 2020	Q4 2020	On Schedule		

Project Cost Summary (\$ in Thousands)					
Leg. Initial Current Leg. Current Appro Project Status Budget Budget Cost					
Preliminary Engineering	\$0	\$318	\$315		
Right of Way	\$0	\$0	\$0		
Construction	\$0	\$2,463	\$2,460		
Total	\$0	\$2,781	\$2,776		

Project Funding Summary - Current Approved Cost (\$ in Thousands)							
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total	
Prelim Engineering	\$0	\$0	\$315	\$0		\$315	
Right of Way	\$0	\$0	\$0	\$0		\$0	
Construction	\$0	\$0	\$2,460	\$0		\$2,460	
Total	\$0	\$0	\$2,776	\$0		\$2,776	



SR 302/E of Elgin Clifton Rd to SR 16 - ADA Compliance

Project Information

PIN: 330201C As of Date: July 2020 Region: Olympic Regional Admin: J. Wynands

State Route: SR 302 Current Status: Completed

Legislative Districts: 26

Project Description

ADA curb ramps do not meet current ADA standards. Upgrading curb ramps to current standards will improve pedestrian access and has the potential to improve safety.

Contractor: 009446 - GRANITE CONSTRUCTION COMPANY - \$94,137.34 - 06/19/2019

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q3 2017	Q3 2017	On Schedule		
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule		
Environmental Complete	Q3 2018	Q2 2018	Early		
Right of Way Complete					
Contract Advertisement	Q2 2019	Q4 2018	Early		
Operationally Complete	Q4 2020	Q4 2019	Early		

Project Cost Summary (\$ in Thousands)					
Leg. Initial Current Leg. Current Approx Project Status Budget Budget Cost					
Preliminary Engineering	\$0	\$216	\$20		
Right of Way	\$0	\$151	\$12		
Construction	\$0	\$151	\$55		
Total	\$0	\$518	\$87		

Project Funding Summary - Current Approved Cost (\$ in Thousands)							
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total	
Prelim Engineering	\$0	\$0	\$20	\$0		\$20	
Right of Way	\$0	\$0	\$12	\$0		\$12	
Construction	\$0	\$0	\$55	\$0		\$55	
Total	\$0	\$0	\$87	\$0		\$87	



SR 302/Purdy Bridge - Concrete Bridge Deck Repair

Project Information

PIN: 330201D As of Date: July 2020 Region: Olympic Regional Admin: J. Wynands

State Route: SR 302 Current Status: Construction

Legislative Districts: 26

Project Description

The existing bridge deck has deteriorated. By rehabilitating the existing bridge deck, the structure and functional integrity of this bridge will be preserved.

Contractor: 009446 - GRANITE CONSTRUCTION COMPANY - \$629,176.14 - 06/19/2019

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q3 2017	Q3 2017	On Schedule		
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule		
Environmental Complete	Q3 2018	Q3 2018	On Schedule		
Right of Way Complete					
Contract Advertisement	Q2 2019	Q1 2019	Early		
Operationally Complete	Q4 2020	Q4 2020	On Schedule		

Project Cost Summary (\$ in Thousands)					
Leg. Initial Current Leg. Current Appro Project Status Budget Budget Cost					
Preliminary Engineering	\$0	\$75	\$41		
Right of Way	\$0	\$0	\$0		
Construction	\$0	\$856	\$414		
Total	\$0	\$931	\$455		

Project Funding Summary - Current Approved Cost (\$ in Thousands)							
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total	
Prelim Engineering	\$0	\$0	\$41	\$0		\$41	
Right of Way	\$0	\$0	\$0	\$0		\$0	
Construction	\$0	\$0	\$414	\$0		\$414	
Total	\$0	\$0	\$455	\$0		\$455	



SR 302/Minter Creek - Remove Fish Barrier

Project Information		
PIN: 330227A	As of Date: July 2020	
Region: Olympic	Regional Admin: J. Wynands	

State Route: SR 302 Current Status: Construction

Legislative Districts: 26

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009446 - GRANITE CONSTRUCTION COMPANY - \$5,635,662.20 - 06/19/2019

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q1 2015	Q1 2015	On Schedule		
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule		
Environmental Complete	Q4 2018	Q4 2018	On Schedule		
Right of Way Complete	Q1 2019	Q1 2019	On Schedule		
Contract Advertisement	Q2 2019	Q2 2019	On Schedule		
Operationally Complete	Q4 2020	Q4 2020	On Schedule		

Project Cost Summary (\$ in Thousands)					
Leg. Initial Current Leg. Current App Project Status Budget Budget Cost					
Preliminary Engineering	\$0	\$1,725	\$1,738		
Right of Way	\$0	\$40	\$38		
Construction	\$0	\$7,587	\$7,656		
Total	\$0	\$9,352	\$9,432		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$1,738		\$1,738
Right of Way	\$0	\$0	\$38	\$0		\$38
Construction	\$0	\$7,551	\$105	\$0		\$7,656
Total	\$0	\$7,551	\$143	\$1,738		\$9,432



SR 302/Little Minter Creek - Remove Fish Barriers

Project Information

PIN: 330229A As of Date: July 2020 Regional Admin: J. Wynands Region: Olympic

State Route: SR 302 Current Status: Completed

Legislative Districts: 26

Project Description

The existing drainage structures at these location have been identified as fish passage barriers. By replacing the existing structures with fish passable structures, the restriction to fish passage will be eliminated.

Contractor: 009446 - GRANITE CONSTRUCTION COMPANY - \$1,836,571.66 - 06/19/2019

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q1 2015	Q1 2015	On Schedule		
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule		
Environmental Complete	Q4 2018	Q3 2017	Early		
Right of Way Complete	Q1 2019	Q3 2018	Early		
Contract Advertisement	Q2 2019	Q4 2018	Early		
Operationally Complete	Q4 2020	Q4 2019	Early		

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$1,342	\$590		
Right of Way	\$0	\$59	\$131		
Construction	\$0	\$2,500	\$2,768		
Total	\$0	\$3,901	\$3,488		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$590		\$590
Right of Way	\$0	\$0	\$131	\$0		\$131
Construction	\$0	\$0	\$2,768	\$0		\$2,768
Total	\$0	\$0	\$2,898	\$590		\$3,488