

SR 6/South Branch Fronia Creek and Fronia Creek - Fish Passage

Project Information

PIN: 400621M Region: Southwest State Route: SR 6 As of Date: April 2021 Regional Admin: C. Francis

Legislative Districts: 20

Project Description

This project will remove a fish barrier.

Current Status: Completed

Contractor: 009412 - STELLAR J CORPORATION - \$1,383,884.20 - 04/03/2019

Project Milestones								
Milestone	Original Date	Current Date	Status					
Project Definition Complete	Q1 2018	Q1 2018	On Schedule					
Preliminary Engineering Start	Q2 2016	Q2 2016	On Schedule					
Environmental Complete	Q3 2018	Q3 2018	On Schedule					
Right of Way Complete	Q1 2019	Q1 2019	On Schedule					
Contract Advertisement	Q1 2019	Q1 2019	On Schedule					
Operationally Complete	Q4 2019	Q4 2019	On Schedule					

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$605	\$602				
Right of Way	\$0	\$50	\$48				
Construction	\$0	\$2,049	\$2,060				
Total	\$0	\$2,704	\$2,710				

Project Funding Summary - Current Approved Cost (\$ in Thousands)								
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total		
Prelim Engineering	\$0	\$0	\$602	\$0		\$602		
Right of Way	\$0	\$0	\$48	\$0		\$48		
Construction	\$0	\$0	\$2,060	\$0		\$2,060		
Total	\$0	\$0	\$2,710	\$0		\$2,710		

Project Web Site: https://www.wsdot.wa.gov/projects/sr6/fronia-creek/home