

## I-90/Price Cr Vic to Cabin Cr I/C Phase 4 - Add Lanes/Wildlife Bridges

## Project Information

PIN: 509094A As of Date: September 2020 Region: South Central Regional Admin: T. Trepanier

State Route: I-90

Current Status: Pre-Construction Legislative Districts: 13

## Project Description

The original concrete pavement on this section of I-90 east of Snoqualmie Pass is severely deteriorated and needs to be replaced. Existing low clearance bridges over the highway create hazards for oversized loads. Drivers also experience stop-and-go traffic conditions due to increasing traffic volumes and collisions, including collisions with wildlife. This project will reconstruct I-90 on a new alignment and add a third lane in each direction to add capacity, improve sight distance, provide a smoother ride, replace rapidly deteriorating pavement, and increase vertical clearance for oversized loads. The project will also construct new wildlife crossings to improve habitat connectivity and reduce collisions with wildlife.

## Watch List Description

As of April 2019: The Cost Engineering Validation Process (CEVP) that was completed in August 2018 change the delivery from a three-Stage approach to a two-Stage approach, which will move the project by 4-years. In addition, the market conditions project the total cost of the project may exceed the budget amount provided by the Legislature. The Project team is looking for in-budget alternatives.

Project Milestones							
Milestone	Original Date	Current Date	Status				
Project Definition Complete	Q3 2020	Q3 2020	On Schedule				
Preliminary Engineering Start	Q3 2020	Q3 2020	On Schedule				
Environmental Complete	Q3 2023	Q3 2023	On Schedule				
Right of Way Complete							
Contract Advertisement	Q4 2023	Q4 2023	On Schedule				
Operationally Complete	Q2 2028	Q2 2028	On Schedule				

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$15,765	\$15,765				
Right of Way	\$0	\$0	\$0				
Construction	\$0	\$190,490	\$190,490				
Total	\$0	\$206,255	\$206,255				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$15,765		\$15,765			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$0	\$190,490		\$190,490			
Total	\$0	\$0	\$0	\$206,255		\$206,255			

 $\label{project} {\it Project Web Site: https://www.wsdot.wa.gov/projects/i90/stampede-pass/home} \\$