

US 395/NSC BNSF - 2nd Railroad Realignment

Project Information			
PIN: 600015C	As of Date: August 2020		
Region: Eastern	Regional Admin: M. Gribner		

State Route: US 395 Current Status: Construction

Legislative Districts: 03, 04, 06, 07

Project Description

Realignment and relocation of BNSF railroad track west of existing track from Rowan Street to Cleveland Street. Includes two new railroad structures over Wellesley Avenue and spur line to the tank farm east of the NSC alignment. Other work to include grading, realignment of city streets, utility relocations, retaining walls, drainage, minor paving and sidewalks.

Contractor: 009462 - HALME Construction Inc. - \$26,443,011.99 - 8/12/19

Watch	Lict D	Doccri	ntion
vvaluii	LISLL	Jesch	puon

Previously reported October 2019: This project has a increase to relocate existing telecommunication line and vault. The delay is due to adding more extensive utility relocation and site preparation work.

and site preparation work.

As of April 2020: This project has further increased due to the addition of previously unidentified contaminated soil that is required to be removed and treated.

Project Milestones				
Milestone	Original Date	Current Date	Status	
Project Definition Complete	Q4 2017	Q4 2017	On Schedule	
Preliminary Engineering Start	Q2 2018	Q2 2018	On Schedule	
Environmental Complete	Q4 2018	Q4 2018	On Schedule	
Right of Way Complete	Q2 2019	Q2 2019	On Schedule	
Contract Advertisement	Q2 2019	Q2 2019	On Schedule	
Operationally Complete	Q4 2021	Q4 2021	On Schedule	

Project Cost Summary (\$ in Thousands)				
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost	
Preliminary Engineering	\$0	\$2,099	\$2,099	
Right of Way	\$0	\$26,420	\$26,420	
Construction	\$0	\$52,651	\$52,651	
Total	\$0	\$81,171	\$81,171	

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$2,099		\$2,099
Right of Way	\$0	\$0	\$0	\$26,420		\$26,420
Construction	\$0	\$0	\$1,337	\$51,314		\$52,651
Total	\$0	\$0	\$1,337	\$79,834		\$81,171

Project Web Site: https://www.wsdot.wa.gov/projects/us395/nsc-bnsf/home