

I-90/Barker to Harvard - Improve Interchanges and Local Roads

Project Information

PIN: 609049L As of Date: December 2020
Region: Eastern Regional Admin: M. Gribner

State Route: I-90 Current Status: Completed

Legislative Districts: 04

Project Description

Connecting Washington project to enhance mobility, increase level of service, and improve safe operations on Interstate 90 and local roads.

Contractor: 009569 - CPM DEVELOPMENT CORPORATION - \$1,824,777.09 - 06/16/2020

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q4 2018	Q4 2018	On Schedule			
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule			
Environmental Complete	Q4 2019	Q4 2019	On Schedule			
Right of Way Complete	Q4 2019	Q2 2020	Late			
Contract Advertisement	Q4 2019	Q2 2020	Late			
Operationally Complete	Q4 2020	Q4 2020	On Schedule			

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$1,000	\$1,000			
Right of Way	\$0	\$600	\$0			
Construction	\$0	\$2,300	\$2,346			
Total	\$0	\$3,900	\$3,346			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$400	\$600		\$1,000
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$2,346		\$2,346
Total	\$0	\$0	\$400	\$2,946		\$3,346



I-90/Barker Rd Intersection Improvements

Project Information

PIN: 609049M As of Date: December 2020

Region: Eastern Regional Admin: M. Gribner

State Route: I-90 Current Status: Completed

Legislative Districts: 04

Project Description

Improve the intersection of the eastbound I-90 on and off ramps and Barker Rd by constructing a roundabout, and realigning Broadway Ave, by grading, drainage, paving, site preparation, permanent signing, traffic control and other work.

Contractor: 009569 - CPM DEVELOPMENT CORPORATION - \$1,573,620.91 - 06/16/2020

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q2 2019	Q2 2019	On Schedule			
Preliminary Engineering Start						
Environmental Complete						
Right of Way Complete						
Contract Advertisement	Q4 2019	Q2 2020	Late			
Operationally Complete	Q4 2020	Q4 2020	On Schedule			

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$0	\$0			
Right of Way	\$0	\$0	\$0			
Construction	\$0	\$2,500	\$2,500			
Total	\$0	\$2,500	\$2,500			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,500	\$0		\$2,500
Total	\$0	\$0	\$2,500	\$0		\$2,500



I-90/Barker to Harvard - WB on-Ramp Improvement

Project Information				
PIN: 609049R	As of Date: December 2020			
Region: Eastern	Regional Admin: M. Gribner			

State Route: I-90 Current Status: Construction

struction Legislative Districts: 04

Project Description

The configuration of the Harvard Rd I/C delivers westbound traffic on to I-90 with two separate ramps that merge on to I-90 separately, but close together. This condition creates conflict and congestion. This project will improve the ramp geometry and acceleration length to provide a better level of service and merge opportunities.

Contractor: 009579 - N.A. DEGERSTROM, INC. - \$802,836.04 - 08/18/2020

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q4 2018	Q4 2018	On Schedule			
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule			
Environmental Complete	Q1 2020	Q2 2019	Early			
Right of Way Complete	Q1 2020	Q2 2020	Late			
Contract Advertisement	Q2 2020	Q2 2020	On Schedule			
Operationally Complete	Q3 2021	Q2 2021	Early			

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$400	\$400			
Right of Way	\$0	\$700	\$0			
Construction	\$0	\$2,850	\$1,026			
Total	\$0	\$3,950	\$1,426			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$100	\$300		\$400
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$1,026		\$1,026
Total	\$0	\$0	\$100	\$1,326		\$1,426



I-90/Barker to Harvard - Add Lane Harvard Rd Bridge

Project Information				
PIN: 609049S	As of Date: December 2020			
Region: Eastern	Regional Admin: M. Gribner			

State Route: I-90

Current Status: Construction Legislative Districts: 04

Project Description

The Harvard Rd bridge is currently a two lane structure. Northbound traffic volumes are driving the need for an additional northbound lane in order to prevent the northbound traffic queue from impacting the function of the Harvard Rd/Appleway I/S that is located immediately south of I-90. This project adds an additional northbound lane from the intersection north across bridge 90/589 to the westbound on ramp. This added capacity will reduce congestion and the I/S conflict.

Contractor: 009579 - N.A. DEGERSTROM, INC. - \$2,165,998.21 - 08/18/2020

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q4 2018	Q4 2018	On Schedule			
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule			
Environmental Complete	Q1 2020	Q2 2019	Early			
Right of Way Complete	Q1 2020	Q2 2020	Late			
Contract Advertisement	Q2 2020	Q2 2020	On Schedule			
Operationally Complete	Q3 2021	Q2 2021	Early			

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$500	\$500		
Right of Way	\$0	\$50	\$50		
Construction	\$0	\$4,000	\$2,736		
Total	\$0	\$4,550	\$3,286		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$500		\$500
Right of Way	\$0	\$0	\$0	\$50		\$50
Construction	\$0	\$0	\$148	\$2,588		\$2,736
Total	\$0	\$0	\$148	\$3,138		\$3,286



I-90/Barker to Harvard Phase 2 - Improve Interchanges and Local Roads

Project Information

PIN: 609069J As of Date: December 2020 Region: Eastern Regional Admin: M. Gribner

State Route: I-90

Current Status: Pre-Construction Legislative Districts: 04

Project Description

Connecting Washington project to enhance mobility, increase level of service, and improve safe operations on interstate 90 and local roads.

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q4 2018	Q4 2018	On Schedule		
Preliminary Engineering Start	Q4 2019				
Environmental Complete	Q4 2020				
Right of Way Complete	Q4 2020				
Contract Advertisement	Q4 2020	Q1 2021	Late		
Operationally Complete	Q3 2022	Q3 2022	On Schedule		

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$850	\$0		
Right of Way	\$0	\$5,000	\$0		
Construction	\$0	\$8,650	\$11,500		
Total	\$0	\$14,500	\$11,500		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,000	\$8,500		\$11,500
Total	\$0	\$0	\$3,000	\$8,500		\$11,500