

I-405/NE 132nd Street Bridges - Seismic Retrofit

Project Information

PIN: 140525C As of Date: August 2020

Region: Northwest Regional Admin: M. Cotten

State Route: I-405

Current Status: Pre-Construction Legislative Districts: 45

Project Description

Provide seismic retrofit on two I-405 bridges located within Washington's Seismic Lifeline Route. NHS Bridges and 2017 priorities - 405/059E (priority #31), and 405/059W (priority #32).

Project Milestones						
Milestone	Original Date	Current Date	Status			
Project Definition Complete	Q3 2017	Q3 2017	On Schedule			
Preliminary Engineering Start	Q4 2017	Q4 2017	On Schedule			
Environmental Complete	Q1 2020	Q4 2018	Early			
Right of Way Complete						
Contract Advertisement	Q1 2021	Q1 2021	On Schedule			
Operationally Complete	Q2 2024	Q4 2023	Early			

Project Cost Summary (\$ in Thousands)					
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost		
Preliminary Engineering	\$0	\$262	\$261		
Right of Way	\$0	\$0	\$0		
Construction	\$0	\$1,851	\$1,850		
Total	\$0	\$2,113	\$2,111		

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$261		\$261
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$1,850		\$1,850
Total	\$0	\$0	\$0	\$2,111		\$2,111

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/i405/ne132ndstinterchange/default.htm$



I-405/NE 132nd Street Interchange Improvements

Project Information

PIN: 140567B As of Date: August 2020 Region: I-405 Corr Impvts Regional Admin: K. Henry

State Route: I-405

Current Status: Pre-Construction Legislative Districts: 45

Project Description

This project will construct half-diamond interchange ramps at NE 132nd Street.

Project Milestones					
Milestone	Original Date	Current Date	Status		
Project Definition Complete	Q2 2017	Q2 2017	On Schedule		
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule		
Environmental Complete	Q3 2019	Q1 2020	Late		
Right of Way Complete	Q4 2020	Q4 2020	On Schedule		
Contract Advertisement	Q1 2021	Q1 2021	On Schedule		
Operationally Complete	Q4 2023	Q2 2024	Late		

Project Cost Summary (\$ in Thousands)						
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost			
Preliminary Engineering	\$0	\$5,000	\$8,000			
Right of Way	\$0	\$20,000	\$17,000			
Construction	\$0	\$58,000	\$58,000			
Total	\$0	\$83,000	\$83,000			

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$8,000		\$8,000
Right of Way	\$0	\$0	\$0	\$17,000		\$17,000
Construction	\$0	\$0	\$0	\$58,000		\$58,000
Total	\$0	\$0	\$0	\$83,000		\$83,000

 $Project\ Web\ Site:\ https://www.wsdot.wa.gov/projects/i405/ne132ndstinterchange/default.htm$