

### SR 432/Cowlitz River Bridge - Painting

Project Information	
---------------------	--

PIN: 443219P	As of Date: April 2019
Region: Southwest	Regional Admin: C. Francis
State Route: SR 432	
Current Status: Completed	Legislative Districts: 19

**Project Description**

The paint is failing on many members of the steel structure. The project will clean and paint the steel surfaces, to prevent corrosion and preserve the structural integrity of this bridge.

Contractor: 009217 – LIBERTY MAINTENANCE, INC. \$2,493,999.60 - 3/26/18

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2014	Q2 2014	On Schedule
Preliminary Engineering Start	Q2 2017	Q2 2017	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2018	Q1 2018	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$168	\$208
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,290	\$3,290
<b>Total</b>	<b>\$0</b>	<b>\$3,459</b>	<b>\$3,498</b>

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$208	\$0		\$208
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$3,290		\$3,290
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$208</b>	<b>\$3,290</b>		<b>\$3,498</b>