

SR 432/Cowlitz River Bridge - Painting
Project Information

PIN: 443219P As of Date: September 2020
 Region: Southwest Regional Admin: C. Francis
 State Route: SR 432
 Current Status: Completed Legislative Districts: 19

Project Description

The paint is failing on many members of the steel structure. The project will clean and paint the steel surfaces, to prevent corrosion and preserve the structural integrity of this bridge.

Contractor: 009217 – LIBERTY MAINTENANCE, INC. \$2,493,999.60 - 3/26/18

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q2 2014 | Q2 2014 | On Schedule |
| Preliminary Engineering Start | Q2 2017 | Q2 2017 | On Schedule |
| Environmental Complete | Q4 2017 | Q4 2017 | On Schedule |
| Right of Way Complete | | | |
| Contract Advertisement | Q1 2018 | Q1 2018 | On Schedule |
| Operationally Complete | Q4 2018 | Q4 2018 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$168 | \$208 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$2,990 | \$3,290 |
| Total | \$0 | \$3,159 | \$3,498 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|------------|------------|--------------------|----------------|-------|----------------|
| Prelim Engineering | \$0 | \$0 | \$208 | \$0 | | \$208 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$0 | \$3,290 | | \$3,290 |
| Total | \$0 | \$0 | \$208 | \$3,290 | | \$3,498 |