

SR 21/Keller Ferry Terminal and Pontoon Replacement N and S

Project Information

PIN: 602110N

As of Date: August 2020

Region: Eastern

Regional Admin: M. Gribner

State Route: SR 21

Current Status: Completed

Legislative Districts: 07, 13

Project Description

The purpose is to replace severely corroded pontoons on both sides of the river. To minimize disruption to ferry operations which support emergency services, school, mail, commerce etc., the replacement process will include fabrication of an initial new terminal. The complete deck (superstructure) and pontoon (substructure) system will be built out of the water and swapped out with one of the existing terminals. The removed existing terminal will then receive new pontoons that will be re-attached to the existing deck. This refurbished terminal will be launched and replace the second existing terminal. The second existing terminal will be disposed of and or used for future spare parts. Replacement of these terminals will facilitate safe and reliable ferry passage across the river for the traveling public with minimal interruption.

Contractor: 009354 - IMCO GENERAL CONSTRUCTION, INC. - \$4,038,058.00 - 01/07/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2017	Q3 2017	On Schedule
Preliminary Engineering Start	Q3 2017	Q3 2017	On Schedule
Environmental Complete	Q3 2018	Q3 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2018	Q4 2018	On Schedule
Operationally Complete	Q4 2019	Q4 2019	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$762	\$761
Right of Way	\$0	\$0	\$0
Construction	\$0	\$5,355	\$5,239
Total	\$0	\$6,117	\$6,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$761	\$0		\$761
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$5,239	\$0		\$5,239
Total	\$0	\$0	\$6,000	\$0		\$6,000