

SR 305/Bainbridge Island Trm OHL - Pedestrian Fixed Walkway Replacement
Project Information

PIN: 903481A	As of Date: September 2021
Region: WA State Ferries	Regional Admin: A. Scarton
State Route: SR 305	
Current Status: Construction	Legislative Districts: 23

Project Description

This project will replace the timber and fixed steel truss portions of the Overhead Loading structure at the Bainbridge Island Ferry Terminal. The new structure will extend from the Terminal Building to a new foundation 20 feet shoreward of the existing Pier 2. A total of four new foundations will be constructed to support three new walkway structures. Two fixed platforms will be furnished with emergency stairs/ramps to grade.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2014	Q4 2014	On Schedule
Preliminary Engineering Start	Q1 2015	Q1 2015	On Schedule
Environmental Complete		Q4 2019	
Right of Way Complete		Q3 2020	
Contract Advertisement	Q4 2020	Q4 2020	On Schedule
Operationally Complete	Q4 2021	Q4 2021	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,989	\$3,110
Right of Way	\$0	\$0	\$0
Construction	\$0	\$19,089	\$19,079
Total	\$0	\$22,078	\$22,189

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$3,110	\$0		\$3,110
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$19,079	\$0		\$19,079
Total	\$0	\$0	\$22,189	\$0		\$22,189