

Completed projects

Map of state-led/funded improvements



South-end replacement	Start	End
Electrical line relocation ✓	2008	2009
Holgate to King (stage 1) ✓	2009	2009
Holgate to King (stage 2) ✓	2010	2012
Holgate to King (Stage 3) ✓	2012	2014

SR 99 tunnel	Start	End
SR 99 tunnel main contract ✓	2011	2019
North Access Project ✓	2014	2017
South Access (drilled shafts) ✓	2014	2014
South Access (S. Dearborn Street off-ramp) ✓	2016	2017
SR 99 Connections ✓	2018	2019
South Access – Surface Street Connections	2021	2022

= in construction
 = in design
✓ = completed project

Miscellaneous projects	Start	End
Trager Building demolition ✓	2007	2007
Viaduct column stabilization near Yesler Way ✓	2007	2008
WOSCA Building demolition ✓	2009	2009
Pier 48 warehouse demolition ✓	2010	2010
Automated viaduct closure gates ✓	2010	2011
Western Building structural work ✓	2011	2017
SR 99 south-end fiber replacement ✓	2011	2011
Alaskan Way widening ✓	2012	2012
Cedarstrand Building demolition ✓	2012	2012
SR 99 Demolition, Decommissioning and Surface Street	2018	2021
New Alaskan Way ¹	2019	2023

Mitigation projects	Start	End
SR 519 Phase 2 ✓	2008	2010
Spokane Street Viaduct Fourth Ave. off-ramp ✓	2008	2010
I-5 active traffic management ✓	2009	2010
I-5 active traffic management sign bridges ✓	2009	2009
I-5 travel time signs ✓	2009	2009
City street intelligent transportation systems ✓	2009	2010
SR 99 intelligent transportation systems ✓	2010	2011
Enhanced transit/demand management ✓	2010	2014
Parking mitigation for central waterfront ✓	2011	2019

¹Per City of Seattle's Waterfront Seattle schedule