

Puget Sound Area Concrete Strike – Impacts to WSDOT Projects

Friday February 11, 2022 Update

The information presented is approximate and based on data collected since December 3, 2022

WSDOT Summary of Impacts (all projects)

Missed Concrete Pours	140
Total Missed Concrete Truck Loads	800
Estimated CY of concrete delayed	8,000
Total Days of Delay	230+
Estimated Workers Laid Off	150+
Anticipated Future Workers Laid Off	Unknown
Delayed Hires	45 (approx.)
Planned Pours Next Two Weeks (CY):	Many pours already cancelled. Approximately 1200-1500 CY planned but are expected to cancel.

Project Specific Impact Summary

SR 520

Montlake

Missed Concrete Pours	48 pours / 1850 CY
Workers Laid Off	53 (8 over last week)
Estimated potential contract delay	52 days
Planned Pours next 2 weeks	All pours cancelled and none currently planned

Other project notes:

- Multiple weekend work closures cancelled pending strike resolution.
- Likely delay to “Lid” construction and removal of temp trestle within upcoming fish window and moves some planned weekend closures into restricted dates. This would add additional delays.
- Additional formwork will need to be purchased to continue forming as current forms cannot be moved forward to other cycles
- Without diaphragm pours, deck rebar cannot be placed, affecting ironworkers

SR 520/I-5 Interchange

Missed Concrete Pours	40 pours / 400 CY
Workers Laid Off	45+
Estimated potential contract delay	50-60 days
Planned Pours next 2 weeks	None. All cancelled.

Other project notes:

- All work will be stopped on Friday afternoon (February 11, 2022) until further notice.

AWV/SR 99

South Access 2

Missed Concrete Pours	30 pours / 4,000+ CY
Workers Laid Off	20
Estimated potential contract delay	45 days
Planned Pours next 2 weeks	550 CY

Other project notes:

- Most project work is delayed pending strike resolution
- Investigating re-sequencing to progress work
- Delays in hiring of 10 – 15 construction employees for planned work
- Significant Stadium event sequencing impacts

I 405

Renton to Bellevue

Missed Concrete Pours	8 pours / 100 CY
Workers Laid Off	Some but number not known
Estimated potential contract delay	Delay has likely started but number of days not known.
Planned Pours next 2 weeks	3 pours - 95 CY

Other project notes:

- Critical path delay beginning February 8.
- 2 Construction Easement extensions due to delay
- Date for critical bridge demolition over I-405 may be impacted by the strike.

NW Region

I-5 NB Seneca to 520

Missed Concrete Pours	50 CY
Workers Laid Off	None to date
Estimated potential contract delay	20 days potential through February – 2 days as of 2/8/22
Planned Pours next 2 weeks	350 CY

Other project notes:

- Critical path delay began 2/8/22

SR 520 – 148th Ave Overlake Interchange

Missed Concrete Pours	1278 CY
Workers Laid Off	4
Estimated potential contract delay	39 days
Planned Pours next 2 weeks	51 CY

Other project notes:

- Delayed hiring of 30 unfilled construction worker positions

WSF

Colman Dock

Missed Concrete Pours	8/300 CY
Workers Laid Off	30
Estimated potential contract delay	17 days
Planned Pours next 2 weeks	6

Other project notes:

- Potential layoff of existing crew in February