

SR 169/Ravensdale Creek - Fish Passage

Project Information	
PIN: 116911V	As of Date: August 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 169	
Current Status: Construction	Legislative Districts: 05
Project Description	
Remove the existing fish passage barrier and replace it with a fish passable structure.	
Contractor: 009698 – Scarsella Bros. Inc. - \$7,186,534.00 - 06/30/2021	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2013	Q4 2013	On Schedule
Preliminary Engineering Start	Q4 2013	Q4 2013	On Schedule
Environmental Complete	Q1 2021	Q1 2021	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2021	Q2 2021	On Schedule
Operationally Complete	Q4 2022	Q4 2022	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,639	\$1,652
Right of Way	\$0	\$0	\$0
Construction	\$0	\$9,782	\$9,782
Total	\$0	\$11,421	\$11,434

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$867	\$785		\$1,652
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,798	\$6,984		\$9,782
Total	\$0	\$0	\$3,666	\$7,768		\$11,434