

SR 531/43rd Ave NE to 67th Ave NE - Widening
Project Information

PIN: 153160K	As of Date: April 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 531	
Current Status: Pre-Construction	Legislative Districts: 39

Project Description

This project will widen the SR 531 corridor between 43rd Ave NE and 67th Ave NE in order to relieve congestion.

Watch List Description

As of May 2021: The project's schedule is at risk. In response to the COVID-19 pandemic, the Governor issued a stay-at-home order, Directive 20-05 to freeze hiring, personal service contracts, and equipment purchases, and Directive 20-08 Directive 20-08 – Furloughs. This caused delays with completing the environmental permit process, which may delay the construction delivery.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2018	Q4 2018	On Schedule
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule
Environmental Complete	Q4 2020	Q4 2021	Late
Right of Way Complete	Q3 2022	Q3 2022	On Schedule
Contract Advertisement	Q4 2022	Q4 2022	On Schedule
Operationally Complete	Q1 2025	Q1 2025	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$3,400	\$3,465
Right of Way	\$0	\$8,600	\$6,646
Construction	\$0	\$27,300	\$29,204
Total	\$0	\$39,300	\$39,315

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$15	\$3,450		\$3,465
Right of Way	\$0	\$0	\$0	\$6,646		\$6,646
Construction	\$0	\$0	\$0	\$29,204		\$29,204
Total	\$0	\$0	\$15	\$39,300		\$39,315