

SR 285/North Wenatchee Area - Intersection Improvements

Project Information

PIN: 228531B As of Date: January 2021
 Region: North Central Regional Admin: D. Bierschbach
 State Route: SR 285
 Current Status: Pre-Construction Legislative Districts: 12

Project Description
 The project will relieve congestion and provide safety enhancements through intersection improvements, access revisions, pedestrian and transit improvements, ITS solutions and environmental work.

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q2 2019 | Q2 2019 | On Schedule |
| Preliminary Engineering Start | Q3 2019 | Q3 2020 | Late |
| Environmental Complete | Q2 2023 | Q2 2021 | Early |
| Right of Way Complete | Q2 2023 | Q2 2023 | On Schedule |
| Contract Advertisement | Q2 2023 | Q2 2023 | On Schedule |
| Operationally Complete | Q4 2026 | Q4 2026 | On Schedule |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$2,466 | \$2,840 |
| Right of Way | \$0 | \$1,475 | \$3,820 |
| Construction | \$0 | \$14,059 | \$11,345 |
| Total | \$0 | \$18,000 | \$18,005 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|------------|------------|--------------------|-----------------|-------|-----------------|
| Prelim Engineering | \$0 | \$0 | \$0 | \$2,840 | | \$2,840 |
| Right of Way | \$0 | \$0 | \$0 | \$3,820 | | \$3,820 |
| Construction | \$0 | \$0 | \$0 | \$11,345 | | \$11,345 |
| Total | \$0 | \$0 | \$0 | \$18,005 | | \$18,005 |