

US 101/Indian Creek - Remove Fish Barrier

Project Information

PIN: 310198M

As of Date: February 2024

Region: Olympic

Regional Admin: S. Roark

State Route: US 101

Current Status: Completed

Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009713 - SCARSELLA BROS. INC. - \$9,444,087.99 - 08/24/2021

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2015	Q3 2015	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q1 2021	Q1 2021	On Schedule
Right of Way Complete	Q3 2021	Q2 2021	Early
Contract Advertisement	Q2 2021	Q2 2021	On Schedule
Operationally Complete	Q4 2023	Q2 2023	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,600	\$1,755
Right of Way	\$0	\$72	\$55
Construction	\$0	\$12,575	\$12,887
Total	\$0	\$14,246	\$14,698

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$865	\$890		\$1,755
Right of Way	\$0	\$0	\$0	\$55		\$55
Construction	\$0	\$0	\$12,584	\$303		\$12,887
Total	\$0	\$0	\$13,449	\$1,249		\$14,698