

US 101/May Creek in Vic of Dowans Creek Rd - Remove Fish Barrier
Project Information

PIN: 310199N	As of Date: January 2021
Region: Olympic	Regional Admin: J. Wynands
State Route: US 101	
Current Status: Construction	Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Watch List Description

August 2020: During design, additional time was needed to complete further subsurface exploration, testing, and instrumentation installation to monitor the site due to the close proximity to a large landslide that the department has been mitigating and monitoring for years. Additionally, there are poor soil conditions and unstable slopes within the project that will require additional investigation and analysis. This has increased the costs and delayed the project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2010	Q3 2010	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q3 2020	Q3 2020	On Schedule
Right of Way Complete	Q3 2020	Q1 2021	Late
Contract Advertisement	Q4 2020	Q1 2021	Late
Operationally Complete	Q4 2022	Q1 2023	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,254	\$1,250
Right of Way	\$0	\$21	\$20
Construction	\$0	\$6,993	\$7,028
Total	\$0	\$8,268	\$8,299

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,175	\$75		\$1,250
Right of Way	\$0	\$0	\$20	\$0		\$20
Construction	\$0	\$0	\$6,888	\$141		\$7,028
Total	\$0	\$0	\$8,082	\$216		\$8,299