

SR 116/Kilisut Harbor - Remove Fish Barrier

Project Information PIN: 311605A As of Date: August 2020 Region: Olympic Regional Admin: J. Wynands

State Route: SR 116 Current Status: Completed

Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 009447 - CASCADE BRIDGE, LLC - \$9,087,681.00 - 06/19/2019

Project Milestones								
Milestone	Original Date	Current Date	Status					
Project Definition Complete	Q3 2016	Q3 2016	On Schedule					
Preliminary Engineering Start	Q4 2016	Q4 2016	On Schedule					
Environmental Complete	al Complete Q3 2017 Q3 2017		On Schedule					
Right of Way Complete	Q2 2019	Q2 2019	On Schedule					
Contract Advertisement	Q2 2019	Q2 2019	On Schedule					
Operationally Complete	Q3 2020	Q2 2020	Early					

Project Cost Summary (\$ in Thousands)							
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost				
Preliminary Engineering	\$0	\$235	\$231				
Right of Way	\$0	\$318	\$316				
Construction	\$0	\$12,094	\$12,092				
Total	\$0	\$12,647	\$12,640				

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	TPA	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$231	\$0		\$231			
Right of Way	\$0	\$0	\$316	\$0		\$316			
Construction	\$0	\$0	\$12,063	\$29		\$12,092			
Total	\$0	\$0	\$12,610	\$29		\$12,640			

Project Web Site: https://www.wsdot.wa.gov/projects/sr116/kilisut-harbor/home