

**SR 161/31st Ave SW Overpass - Improvements**
**Project Information**

PIN: 316132A	As of Date: February 2021
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 161	
Current Status: Completed	Legislative Districts: 25

**Project Description**

Perform a feasibility study, traffic analysis, and community engagement on the 31st Ave SW overpass in Puyallup's South Hill. This project will also implement low cost improvements as a near term strategy to reduce congestion on 31st Avenue SW between 94th Avenue E and SR 512 eastbound ramps.

Contractor: 009560 - TUCCI & SONS, INC. - \$381,218.25 - 05/27/2020

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q2 2019	Q2 2019	On Schedule
Environmental Complete	Q4 2019	Q4 2019	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2020	Q3 2020	Late
Operationally Complete	Q2 2020	Q4 2020	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$603	\$603
Right of Way	\$0	\$0	\$0
Construction	\$0	\$497	\$497
<b>Total</b>	<b>\$0</b>	<b>\$1,100</b>	<b>\$1,100</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$603	\$0		\$603
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$497	\$0		\$497
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,100</b>	<b>\$0</b>		<b>\$1,100</b>